

Superconducting Combined Function Magnet System for the J-PARC Neutrino Beam Line

~ Status of Magnets ~

Ken-ichi SASAKI
KEK

- 1. Introduction**
- 2. System Overview & Design**
- 3. Development of Quench Protection Scheme**
- 4. Tests for Production Magnets**
- 5. Summary and Schedule**

Collaborators

KEK

**Y. Ajima, O. Araoka, Y. Fujii, N. Higashi, A. Ichikawa, M. Iida,
K. Kasami, N. Kimura, T. Kobayashi, Y. Makida, T. Nakamoto,
T. Ogitsu, H. Ohhata, T. Okamura, S. Sugawara, M. Takasaki,
K. Tanaka, A. Terashima, T. Tomaru, A. Yamamoto**

NIFS

T. Obana

Mitsubishi Electric.

T. Ichihara, T. Minato, Y. Okada

BNL (Corrector magnet)

**M. Anerella, G. Ganetis, R. Gupta, M. Harrison, A. Jain, J. Muratore,
B. Parker, P. Wanderer**

CEA/SACLAY (Quench Detection & Acquisition System)


J. P. Charrier, A. Boutilier

Contents

1. **Introduction**
2. **System Overview & Design**
3. **Development of Quench Protection Scheme**
4. **Tests for Production Magnets**
5. **Summary and Schedule**

Neutrino physics at J-PARC

Tokai-to-Kamioka (T2K) LBL ν experiment




JPARC project and neutrino beam line


JAERI@Tokai-mura
(60km N.E. of KEK)



	JPARC	NuMI (FNAL)	K2K
E(GeV)	50	120	12
Int.(10^{12} ppp)	330	40	6
Rate(Hz)	0.275	0.53	0.45
Power(MW)	0.75	0.41	0.0052

10^{21} POT(130day) \equiv “1 year”





Combined Function –Merit & Demerit?-

👍 **Merit**

Reduce ...

- No. of components
 $40 \rightarrow 28$
- Cost
 $>\sim 10\%$ cost reduction
(separate function)
- Time & Manpower for Development
single magnet design

Increase ...

- Beam acceptance
 $59\pi \rightarrow 69\pi$ (:Increase Q magnet)
- Space between magnets
Beam monitor can be installed


👎 **Demerit**

- No example in the world
- Tunability is restricted



need corrector magnets

Dipole and Quadrupole Field Superimposed in a single coil





- Conventional Magnet
 - **Inclined iron pole gap**
 - ▶ KEK-PS Booster
 - ▶ BNL AGS
- Superconducting Magnet
 - **Dipole and Quadrupole coils assembled in multi-layer coils:**
 - ▶ KEK-B insertion corrector
 - ▶ DESY HERA insertion,
 - **D & Q current distribution superimposed in single layer coil**
 - ▶ **New Proposal** for J-PARC neutrino beam line magnet,

Contents

1. **Introduction**
2. **System Overview & Design**
3. **Development of Quench Protection Scheme**
4. **Tests for Production Magnets**
5. **Summary and Schedule**

Specification

2D & 3D Model by ROXIE



Coil ID.: 173.4mm

Mag. Length: 3300 mm

Mech. Length: 3630 mm @RT

Tmax: < 5.0K

(Supercritical Helium)

Dipole Field: 2.59 T

Quad. Field: 18.6 T/m

Field Error: $< 10^{-3}$

Op. Current: 7345 A

Op. Margin: 72%

Inductance: 14.3 mH



Stored Energy: 386 kJ

of Magnet: 28

SC Cable: NbTi/Cu for LHC
arc Dipole Outer-L

■ 50 GeV


Coil Winding for Prototype Magnet



Mirror-symmetry Top & Bottom coils of the prototype

Yoking

Top Collar Installation



Top Yoke Installation



Key pushing



Yoking complete

Shell Welding, Ends Works

Longitudinal shell welding by two automatic welding machines.



End-ring welding




Leads connection by soldering.



Complete




Magnet System with Cryostat



Reduce cost

LHC common parts
Vacuum vessel
Cold diode
Support post
Shield tray



- Combined Function Magnet
 - Dipole 2.6 T
 - Quad 18.6 T/m
 - Produced by single layer coil
- 2 magnets assemble with 1 cryostat
 - F & D magnets (doublet optics)


Cryostat Assembly



Complete




Powering Scheme




Cryogenic

- Refrigerator Power ; 1.2kW@4.5K、2.5kW@80K
- Supercritical Helium Pump, 300~400 g/s 400kPa



Contents

1. **Introduction**
2. **System Overview & Design**
3. **Development of Quench Protection Scheme**
4. **Tests for Production Magnets**
5. **Summary and Schedule**



Powering Scheme


- Series Excitation of all magnets (~ 0.4 H)
- In the previous protection scheme, magnet is mainly protected by the cold diode.



Protection System

■ mainly protected by Cold diode


1. Once quench starts
2. Exceed turn-on voltage
3. Current bypasses to cold diode



Test results:

voltage rise was much slower than we expected

Peak Temp. > 500 K from numerical simulation




Discussion of Quench Protection Scheme


- Al sheet ($t=0.1\text{mm}$, $\text{RRR}=2000$)
 - cover the outside of the coil straight section
- Cu wedge ($\text{RRR}=200$)
 - use copper wedges in the straight section instead of G11 wedges
- Quench protection heater (QPH)
 - attach small sheet heaters

Al sheet & Cu wedges


Al Sheet



Cu Wedge





→ Temp. distribution
in 0.9 sec after quench



Peak Temp. >700 K !



Quench Protection Heater

- Heater size : width 40 mm × height 61 mm
 - Quench Detector : 0.1V, 20ms





Quench Protection Heater

- Heater size : width 40 mm × height 61 mm
 - Quench Detector : 0.1V, 20ms



QPH is adequate for the conservative quench protection




QPH ~ number of QPH




Total delay :
Quench detection delay
+ Thermal diffusion delay

- 4 QPHs are preferable for the safe protection

Quench Protection Heaters





- *Power supply for QPH*
 - Capacitor Discharge Circuit
 - Energy : 100 J /1 element



× 2 (for redundancy)

Full Energy Dump Test

~ Reassembled 1st prototype



■ Estimated Peak
Temp.


○ ~170 K



Acceptable value !

T2K MSS : Principle of quench detection


dapnia
SIS
cea
saclay



T2K MSS :MSS architecture

MSS: Magnet Safety System

dapnia
SIS
cea
saclay




Contents

1. **Introduction**
2. **System Overview & Design**
3. **Development of Quench Protection Scheme**
4. **Tests for Production Magnets**
5. **Summary and Schedule**

Magnet Production

- Three prototype magnets
 - Verification of the magnet design, fabrication tools and assembly procedure.
 - Evaluation of magnet performance such as quench behaviors and magnetic field.



Bidding won by Mitsubishi Electric

- ◆ As of February 15, 2007
 - 12 Production Magnets
 - 4 Magnet System with Cryostat including prototype

Performance Tests of Production Magnets

■ Quench Tests

- in vertical cryostat <- all the magnets
- in horizontal cryostat <- 2 or 3 magnet system

■ Magnetic Field Measurement (MFM)

- at Room Temperature <- all the magnets
- in LHe <- all the magnets
- in SHe <- 2 or 3 magnet system


Quench Tests

- 1. Excitation Tests**
- 2. Quench Protection Heater Check**
- 3. Full Energy Dump Tests**
- 4. Current Bypass Test <- in horizontal cryostat**


Up to now

- in vertical cryostat
 - ▶ SCFM-01 ~ SCFM-12 (12 magnets)
 - Analyze : SCFM-01~11
- in horizontal cryostat
 - ▶ CCFM-00, (CCFM-01 to be tested)

1. Excitation Test at 4.2 K



Record of
Excitation current



- $I_{op} = 7345 \text{ A}$ @ 50 GeV (and $I_{max} = 7,700 \text{ A}$) with no quench.
- Fast ramping up to 7345A: No quench at 500 A/s


No training quench

2. QPH check

Quench Detection Delay (from prototype tests)

Q.D. 0.1V, 10msec → **110 msec**@7345 A


Current: 4400A



allowable delay → <150msec



■ Meas. Average
~21.2 ms

3. Full Energy Dump Tests




Peak Temp.
&
Peak Resistive Volt.
@ 7345 A

Example@7345 A




Quench Protection Test with Cold Diode




- Power QPH at F-magnet manually
- Delay extraction circuit to check diode bypass current
- Shut down power supply
(dump resister = 75 m ohm)

Quench Protection Test

Current Bypass to Diode



Peak Temperature in Magnet



Current bypass to cold diode is observed as expected
Peak temperatures are well below 200K
→ Very comfortable margin

Contents


1. **Introduction**
2. **System Overview & Design**
3. **Development of Quench Protection Scheme**
4. **Tests for Production Magnets**
 1. **Quench Tests**
 2. **Magnetic Field Measurement**
5. **Summary and Schedule**

Magnetic Field Measurement


- at Room Temperature (all the magnet)
 - Check → Fabrication Process, Dipole field
- in LHe (all the magnet)
 - Check → Higher order harmonics
- in SHe (2 or 3 magnet system with cryostat)
 - Check → All multipole fields

Field Measurement ~ probe ~

- Use 500mm long rotating coil
- Scanning along magnet bore





GFRP case



Measurement System @ R.T.

**to measure exact dipole field strength*

Need to measure the position of rotating probe




required precision $\Rightarrow <\pm 0.1\text{mm}$

- Allowable alignment error of the magnet in the beam line : $<\pm 0.3\text{mm}$



Magnetic Field Measurement @ R.T.

~ System ~





- Coincide the magnet central axis with the laser beam
- Measure displacement of the probe from laser beam by PSD

Field Distribution @ 1A, R.T.



Magnetic Field in Straight Section @ 1 A



- Good reproducibility

- Difference : larger than that in B_2

Further study is needed.


Magnetic Field Measurement

- at Room Temperature (all the magnet)
 - Check → Fabrication Process, Dipole field
- in LHe (all the magnet)
 - Check → Higher order harmonics
- in SHe (2 or 3 magnet system with cryostat)
 - Check → All multipole fields


Field Measurement in LHe

- Scanning along magnet bore

Probe



Warm Bore



Field Measurement in LHe

■ In the vertical cryostat


- objective: check higher order harmonics

- ▶ **Difficult** : measure dipole field with good accuracy



- ▶ **Difficult** : measure the displacement of the probe from magnet axis

- because of “feed down” from higher order harmonics.



★ feed down :


measurement error caused
by offset in rotation axis
from magnetic center.

Average skew component of
quadrupole along straight section




0

Integral Field Strength @ 7345 Å



- Higher order harmonics \rightarrow small
- 1-2 % difference in B2 <- ??

MFM System in SHe



- *Laser passes through the shaft.*

to be tested next month



Summary

- The magnet and magnet system are successfully developed!
 - Quench Protection Scheme
- Magnet and Magnet System Production
 - Almost on schedule (12 magnets, 4 magnet system)
 - Performance -> sufficiently good
 - ▶ Field measurement system has to be improved.

Schedule

	2005	2006	2007	2008
Cryostat w/ 2-SCFMs	1 (proto)	6 (12 Mag.)	6 (12 Mag.)	2 & Install
Transfer Line				Install
Refrig.				Install
PS				Install
Corrector Magnet				Install
Quench Detector				Install

Dipole field measurement

Dipole strength will be measure in the horizontal test stand.

- In the horizontal cryostat:
Several magnets will be measured in supercritical helium.
- At the room temperature
All the magnets will be measured.

Field measurement system at R.T will be presented in the poster session, MOA08PO02



Alignment of Magnet

- Align the magnet by referring the alignment markers attached on the magnet

